TEJUS
CONSULTANTS

TEST REPORT	
Clients	Bruhat Bangalore Mahanagara Palike
Project	Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. N Lokanath Reddy

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (River Sand/ M sand)	**Proposed Use**	concrete
Location/Source	At Site/Plant	**Date of Sampling**	10-08-19
Period of Soaking	24 hours	**Date of Testing**	10-08-19

Sl. No.	Test Property		TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.		682	675	648	
B	Weight of oven - dry sample gm.		671	665	638	
C	Weight of Pycnometer Filled with water gm		1275	1275	1275	
D	Weight of Pycnometer + sample + water gm		1699	1701	1680	
E	Bulk specific gravity	$\frac{B}{(C+A-D)}$	2.601	2.671	2.626	2.632
G	Absorption (%)	$\frac{(A-B)*100}{B}$	1.639	1.504	1.567	1.570

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients		Bruhat Bangalore Mahanagara Palike			
Project		Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .			
Consultants		TEJUS CONSULTANTS Basaveshwar Nagar Bangalore			
Contractor		Sri. N Lokanath Reddy			
Total Weight:	**3000**	gms			
Type of Material	**Fine aggregate (River Sand/ M sand)**		**Proposed Use**	concrete	
Sample Location	At Site/Plant		**Date of Sampling**	10-08-19	
			Date of Testing	10-08-19	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing (Zone-II)**
10.00 mm	0	0	0	100.00	**100**
4.75 mm	223	223	7.43	92.57	**90 - 100**
2.36 mm	305	528	17.60	82.40	**75 - 100**
1.18 mm	409	937	31.23	68.77	**55 - 90**
0.600 mm	487	1424	47.47	52.53	**35 -59**
0.300 mm	765	2189	72.97	27.03	**8 - 30**
0.150 mm	651	2840	94.67	5.33	**0 - 10**
Pan	160	3000			-

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura.				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. N Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	20 mm down size		**Proposed Use**	Concrete	
Sample Location	Plant/At site		**Date of Sampling**	10-08-2019	
			Date of Testing	10-08-2019	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
40.00 mm	0	0	0	100	**100**
20.00 mm	255	255	2.55	97.45	**95 - 100**
10.00 mm	4840	5095	50.95	49.05	**25 - 55**
4.75 mm	4215	9310	93.10	6.90	**0 - 10**
Pan	690	10000			
Remarks :		✓ Satisfactory / Not Satisfactory			

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS				
Contractor	Sri. Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	**12.5 mm down size**		**Proposed Use**	CONCRETE	
Sample Location	At Site/Plant		**Date of Sampling**	10-08-19	
			Date of Testing	10-08-19	
IS Sieve Size (in mm)	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
20.0	0	0	0	100	**100**
12.5	560	560	5.60	94.40	**90-100**
10.0	4560	5120	51.20	48.80	**40-85**
4.75	4650	9770	97.70	2.30	**0-10**
Pan	230	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M20
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	10.08.2019	17.08.2019	7 days	8.132	22500	285	12.67	12.76
2	10.08.2019	17.08.2019	7 days	8.148	22500	286	12.71	
3	10.08.2019	17.08.2019	7 days	8.143	22500	290	12.89	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M20
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	10.08.2019	08.09.2019	28 days	8.136	22500	432	19.20	19.27
2	10.08.2019	08.09.2019	28 days	8.142	22500	434	19.29	
3	10.08.2019	08.09.2019	28 days	8.148	22500	435	19.33	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

Test Report on Cement

Project	Contruction of RCC retaing wall near water tank (Behind gvnt School) in Sanjeevini Nagar ward no7 Byataranapura.
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Sample ID	Cement
Date of Sample Tested	12.08.2019
Sample Supplied By	Agency

Sl.No.	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part-5)	37Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part-5)	336 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part-3) By the Le-Chatelier method	6mm	Not More than 10 mm
3	Standard Consistency	IS-4031 (Part-4)	29.00%	25 % to 35

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT

Clients		Bruhat Bangalore Mahanagara Palike			
Project		Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .			
Consultants		TEJUS CONSULTANTS Basaveshwar Nagar Bangalore			
Contractor		Sri. N Lokanath Reddy			
Total Weight:	3000	gms			
Type of Material	**Fine aggregate (River Sand/ M sand)**		**Proposed Use**	concrete	
Sample Location	At Site/Plant		**Date of Sampling**	12-08-19	
			Date of Testing	12-08-19	

IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing (Zone-II)
10.00 mm	0	0	0	100.00	100
4.75 mm	210	210	7.00	93.00	90 - 100
2.36 mm	304	514	17.13	82.87	75 - 100
1.18 mm	406	920	30.67	69.33	55 - 90
0.600 mm	484	1404	46.80	53.20	35 -59
0.300 mm	762	2166	72.20	27.80	8 - 30
0.150 mm	640	2806	93.53	6.47	0 - 10
Pan	194	3000			-

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. N Lokanath Reddy				

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (River Sand/ M sand)	**Proposed Use**	concrete
Location/Source	At Site/Plant	**Date of Sampling**	12-08-19
Period of Soaking	24 hours	**Date of Testing**	12-08-19

Sl. No.	Test Property		TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.		646	648	672	
B	Weight of oven - dry sample gm.		635	640	656	
C	Weight of Pycnometer Filled with water gm		1275	1275	1275	
D	Weight of Pycnometer + sample + water gm		1682	1682	1701	
E	Bulk specific gravity	$\frac{B}{(C+A-D)}$	2.657	2.656	2.667	**2.660**
G	Absorption (%)	$\frac{(A-B)*100}{B}$	1.732	1.250	2.439	**1.807**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P..
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura.				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. N Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	20 mm down size		**Proposed Use**	Concrete	
Sample Location	Plant/At site		**Date of Sampling**	12-08-2019	
			Date of Testing	12-08-2019	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
40.00 mm	0	0	0	100	**100**
20.00 mm	267	267	2.67	97.33	**95 - 100**
10.00 mm	4847	5114	51.14	48.86	**25 - 55**
4.75 mm	4219	9333	93.33	6.67	**0 - 10**
Pan	667	10000			
Remarks :			✓ Satisfactory / Not Satisfactory		

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS				
Contractor	Sri. Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	**12.5 mm down size**		**Proposed Use**	CONCRETE	
Sample Location	At Site/Plant		**Date of Sampling**	12-08-19	
			Date of Testing	12-08-19	
IS Sieve Size (in mm)	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
20.0	0	0	0	100	**100**
12.5	540	540	5.40	94.60	**90-100**
10.0	4625	5165	51.65	48.35	**40-85**
4.75	456	5621	56.21	43.79	**0-10**
Pan	4379	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M20
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	12.08.2019	19.08.2019	7 days	8.132	22500	287	12.76	12.84
2	12.08.2019	19.08.2019	7 days	8.148	22500	289	12.84	
3	12.08.2019	19.08.2019	7 days	8.143	22500	291	12.93	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients		Bruhat Bangalore Mahanagara Palike			
Project		Contruction of RCC retaing wall near water tank (behind gvnt school) in Sanjeevini Nagar ward no7 Byataranapura.			
Consultants		TEJUS CONSULTANTS Basaveshwar Nagar Bangalore			
Contractor		Sri. N Lokanath Reddy			
Total Weight:	3000 gms				
Type of Material	**Fine aggregate (River Sand/ M sand)**		**Proposed Use**	concrete	
Sample Location	At Site/Plant		**Date of Sampling**	14-08-19	
			Date of Testing	14-08-19	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing (Zone-II)**
10.00 mm	0	0	0	100.00	**100**
4.75 mm	210	210	7.00	93.00	**90 - 100**
2.36 mm	310	520	17.33	82.67	**75 - 100**
1.18 mm	425	945	31.50	68.50	**55 - 90**
0.600 mm	490	1435	47.83	52.17	**35 -59**
0.300 mm	710	2145	71.50	28.50	**8-30**
0.150 mm	635	2780	92.67	7.33	**0 - 10**
Pan	220	3000			**-**

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT	
Clients	Bruhat Bangalore Mahanagara Palike
Project	Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. N Lokanath Reddy

SPECIFIC GRAVITY AND WATER ABSORPTION

FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (River Sand/ M sand)	**Proposed Use**	concrete
Location/Source	At Site/Plant	**Date of Sampling**	14-08-19
Period of Soaking	24 hours	**Date of Testing**	14-08-19

Sl. No.	Test Property		TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.		642	646	675	
B	Weight of oven - dry sample gm.		632	636	660	
C	Weight of Pycnometer Filled with water gm		1275	1275	1275	
D	Weight of Pycnometer + sample + water gm		1680	1681	1698	
E	Bulk specific gravity	$\frac{B}{(C+A-D)}$	2.667	2.650	2.619	**2.645**
G	Absorption (%)	$\frac{(A-B)*100}{B}$	1.582	1.572	2.273	**1.809**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura.				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. N Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	20 mm down size		**Proposed Use**	Concrete	
Sample Location	Plant/At site		**Date of Sampling**	14-08-2019	
			Date of Testing	14-08-2019	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
40.00 mm	0	0	0	100	**100**
20.00 mm	269	269	2.69	97.31	**95 - 100**
10.00 mm	4849	5118	51.18	48.82	**25 - 55**
4.75 mm	4213	9331	93.31	6.69	**0 - 10**
Pan	669	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

N.D

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Detailed Estimate for Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS				
Contractor	Sri. Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	**12.5 mm down size**		**Proposed Use**	CONCRETE	
Sample Location	At Site/Plant		**Date of Sampling**	14-08-19	
			Date of Testing	14-08-19	
IS Sieve Size (in mm)	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
20.0	0	0	0	100	100
12.5	571	571	5.71	94.29	90-100
10.0	4669	5240	52.40	47.60	40-85
4.75	4528	9768	97.68	2.32	0-10
Pan	232	10000			
Remarks :			✓ Satisfactory / Not Satisfactory		

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

A.N.D

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS CONSULTANTS

Authorised Signatory